

MODIS CONTRACT STATUS

- COST CAPS ARE BEING MET, BUT SCHEDULE IS SLIPPING SCHEDULE IS ABOUT 2¹/2 MONTHS BEHIND PLAN
- SLACK ON EM IS -35^D; ON PFM +48^D.
 EOS AM PROJECT HAS ADDITIONAL SCHEDULE CONTINGENCY WE EXPECT TO GIVE SCHEDULE RELIEF TO SBRC.
- ♦ CURRENT SBRC COST OVERRUN PROJECTION IS 10%
- ◆ SBRC MANPOWER IN AUGUST 1993: 174



MODIS TECHNICAL STATUS

- ◆ SBRC CONDUCTED MAJOR EXERCISE TO EXORCISE GHOST LIGHT RESULTS ARE BETTER THAN OUR MOST OPTIMISTIC EXPECTATIONS
- ◆ SNR PERFORMANCE MARGINS ARE >25%, EXCEPT FOR LOWER MARGIN IN BAND 36
- REGISTRATION PREDICTIONS STILL MEET 10% GOAL IN MOST BANDS, AND 20% SPEC IN ALL BANDS
- SOME DETECTOR CROSSTALK CONCERNS ON PC HgCdTe IMPROVEMENTS DEMONSTRATED ON R&D EFFORT
- ♦ RADIATION TESTS OF THREE COOLED FILTERS HAS SHOWN VERY LITTLE EFFECT
- THE ENGINEERING MODEL AFT OPTICS PLATFORM AND AFOCAL TELESCOPE BENCH ARE COMPLETE. VIBRATED WEEK OF 13 SEPTEMBER, WITHOUT PROBLEM



MODIS SUBSYSTEM OVERVIEW

SBRC HARDWARE DEVELOPMENT IS PROCEEDING WELL

EM ASSEMBLIES ARE COMPLETE, WAITING FOR FILTER ASSEMBLIES
A FEW DEAD ELEMENTS IN EM FOCAL PLANES (1 IN SWIR/MWIR, 1 IN LWIR)
OPTICAL BENCH ASSEMBLY SUCCESSFULLY VIBRATED IN SEPTEMBER
BERYLLIUM MAINFRAME CONTRACT IN PLACE AT ABC – MATERIAL RCVD
SCAN BEARING LIFE TESTS UNDERWAY NOW
PDR ON SCAN MECHANISM AT SCHAEFFER MAGNETICS IN AUGUST
ALL PRINTED WIRING BOARDS BUT ONE COMPLETELY DESIGNED
TEN BANDPASS FILTERS LATE, NOW IN FINAL TEST, SWIR SUBSTRATE LATER
ALL ENGINEERING MODEL COOLER PARTS ARE NOW AT SBRC
SBRC PREDICTIONS CONTINUE TO SAY SPECS ACHIEVABLE
ALL BANDS MEET SPEC
STE, GSE STIMULUS EQUIP, MODIS CALIB FACILITY – PROGRESSING WELL
GSE WELL-DEFINED, FLIGHT S/W LAGGING DUE TO MANPOWER PROBLEMS



CTOPER 4003

FUTURE MODIS DATES

• PERFORMANCE MEASUREMENT REVIEW	4 - 8 OCTOBER 1993
• FINAL FILTER DELIVERIES	15 OCTOBER 1993
 CRITICAL DESIGN REVIEW DRY RUN 	8 - 11 NOVEMBER 1993
 CRITICAL DESIGN REVIEW 	7 - 9 DECEMBER 1993

- ◆ SOFTWARE CRITICAL DESIGN REVIEW 10 DECEMBER 1993
- ◆ NEXT QUARTERLY MANAGEMENT REVIEW 16 DECEMBER 1993
- ◆ STRUCTURAL MODEL TESTING COMPLETE JULY 1994

ODVANICE VENCEIDEVENT DEVIEVA

- EM INTEGRATION COMPLETE AUGUST 1994
- EM TESTING COMPLETE MARCH 1995



MODIS GHOST LIGHT ISSUE

GHOST LIGHT, WAS OBSERVED IN SEAWIFS TESTS IN SPRING 1993.

• THE IMPLICATIONS FOR MODIS WERE IMMEDIATELY CLEAR; ANALYSIS CONFIRMED.

PROBLEM

- ◆ BANDPASS FILTERS REFLECT OUT-OF-BAND LIGHT
- SOME OF THIS REFLECTED LIGHT RETURNS TO DIFFERENT PLACE ON FOCAL PLANE

CONSEQUENCE

- ENERGY FROM CLOUD, OR OTHER BRIGHT OBJECT, WILL SMEAR OUT
- IMAGING AND RADIOMETRY DEGRADED

ACTION

• SBRC INSTITUTED A HIGH PRIORITY GHOSTBUSTING TEAM, WITH GSFC SUPPORT

RESULT

- GHOSTBUSTERS DID SUPERB JOB OF ANALYSIS AND REDESIGN
- ◆ PROBLEM VIRTUALLY ELIMINATED BETTER THAN WE IMAGINED POSSIBLE